# Status of Locally Administered Projects (LAP) – Background Information August 10, 2022

Typical Project Delivery Steps
Project Setup Phase
Program Project in STIP and TIP
Identify Sources of Local Match
Execute Municipal Agreement between NCDOT and Local Government Agency
Preliminary Engineering Authorization (i.e., Engineering Phase)
Procure Professional Services (Consultant)
Prepare Environmental Document
Prepare Design Plans
Right of Way Authorization (i.e., Right-of-Way Phase)
Right of Way Acquisition
Utility Relocation
Receive Right of Way Certification from NCDOT
Prepare Contract Proposal and Estimate (PS&E)
Construction Authorization (i.e., Construction Phase)
Advertise and Let Construction Contract
Construction & Administration
Final Inspection
Final Reimbursement
Project Closeout

#### **Federal Funding Sources**

CMAQ – Congestion Mitigation and Air Quality

RAISE - Rebuilding American Infrastructure with Sustainability and Equity

SRTS – Safe Routes to Schools

STBGDA – Surface Transportation Block Grant – Direct Allocation

TAP – Transportation Alternatives Program

TAPDA - Transportation Alternatives Program – Direct Allocation

# GoTriangle Locally Administered Projects

TIP#	Description	Federal Funds Amount	Federal Funds Source	Project Manager	Current Phase	Municipal Agreement Date or Grant Award	PE Authoriz. Date	ROW Authoriz. Date	ROW Certificate?	Construction Authoriz. Date	Closeout Date
TL-0018	Construct bus stop improvements, including	\$400,000	CMAQ	Jay Heikes	Project Setup	To be					
	bus bays, sidewalk connections at US 15-					completed					
	501 and Eastowne Dr.					after STIP					
						amendment					
						and flex					
						process are					
						complete					
						To be					
						completed					
	Construct bus stop improvements, including					after STIP					
	bus bays, sidewalk connections, crosswalk					amendment					
	improvements NC 54 at Falconbridge Rd.					and flex					
	and Huntingridge Dr.		CMAQ,			process are					
TL-0025	(construction only)	\$930,580	STBGDA	Jay Heikes	Engineering	complete					

				· · · · · · · · · · · · · · · · · · ·			1	1		1		
			Federal				Municipal	PE	ROW		Construction	
		Federal Funds	Funds			Eligible	Agreement	Authoriz.	Authoriz.	ROW	Authoriz.	Closeout
TIP#	Description	Amount	Source	Project Manager	Current Phase	Activities	Date	Date	Date	Certificate?	Date	Date
BL-0028	Durham Bike Facilities II: Construct	\$851,000	CMAQ,	Erin Convery,	Project Set Up	PE, CON						
	buffered bicycle lanes in Durham on West		STBGDA	Transportation								
	Club Boulevard from Washington Street to											
	Broad Street; the Blackwell St / Corcoran St											
	/ Foster St corridor from the American											
	Tobacco Trailhead at Morehead Street to											
	Washington Street; and Chapel Hill Street											
	from Ramseur Street to Swift Avenue.											
BL-0030	Add vertical protection to buffered bicycle	\$172,035	STBGDA	Erin Convery,	Project Set Up	PE, CON						
	lanes in Durham.			Transportation								
BL-0031	Durham Neighborhood Bike Routes II:	\$282,723	STBGDA	Erin Convery,	Project Set Up	PE, CON						
	Design and construct bicycle boulevards on			Transportation								
	7 corridors using signs, pavement markings,											
	and speed and volume management											
	measures to give priority to bicyclists.											
	Corridors include Englewood Avenue from											
	Georgia Ave to Watts St.; Knox St from											
	Watts St. to Acadia; Bivins St. from Chapel											
	Hill Rd to Arnette Avenue; Iredell St from											
	Main St. to West Club Blvd., Maryland Av											
	from West Club Blvd to Ellerbee Creek Trail;											
	Cleveland St / Corporation St from Holloway	'										
	St to Riggsbee Ave; Juniper St from Spruce											
	St to Guthrie Ave.; Lincoln St / Grant St											
	from Lawson St to Lakeland St., Ridgeway											
	Ave / Lakeland St from Lawson St to											
	Mathison St.; Lavender Ave from Elgin St to											
	Stephenson St; Stephenson St from											
	Lavender Ave to Club Blvd; Umstead St /											
	Lodge St from Fayetteville St to Fargo St.											
C-4928	Construct bike lanes and sidewalks along	\$7,923,000	CMAQ,	David Cates, Public	Right-of-Way	PE, ROW,	10/12/2015	9/26/2016	11/4/2021			
C-4320	Morreene Road in Durham, from Neal Road	\$1,923,000	STBGDA	Works	inigiit-Oi-way	CON	10/12/2013	3/20/2010	11/4/2021			
	to SR 1320 (Erwin Road).		JIDODA	VVOINS								
C-5183B	Sidewalks along Alston Avenue from Capps	\$565,000	CMAQ	Ana Jaramillo, Public	Pre-Construction	ROW, CON	1/19/2017	NA		Υ		
0 0 1000	Street to Riddle Road.	\$555,555	J (Q	Works		,,	1, 15, 251,	, .		5/2/2019		
	ou cet to madic modul	Į Į		******			<u> </u>	<u> </u>		3,2,2013		

			Federal				Municipal	PE	ROW		Construction	
		Federal Funds	Funds			Eligible	Agreement	Authoriz.	Authoriz.	ROW	Authoriz.	Closeout
TIP#	Description	Amount	Source	Project Manager	Current Phase	Activities	Date	Date	Date	Certificate?	Date	Date
C-5605E	Durham Bicycle Lane Striping: Stripe eight miles of bicycle lanes in the City of Durham.  - Liberty St from Dillard to N Miami Blvd  - Fayetteville St from Main St to East Umstead St  - Lakewood from Fayetteville St to Duke St  - N Miami Blvd from E Geer St to Raynor  - Stadium/Olympic from Roxboro to Horton  - Raynor Liberty to Miami  - E Cornwallis Rd from S Roxboro St to Fayetteville St  - American Dr from Constitution to Morreene	\$663,336	CMAQ	Todd Tingler, General Services	Construction (Contracting)	CON	2/18/2019	NA	NA	Y 8/2/2019	9/9/2019	
C-5605H	Downtown Durham Wayfinding Program: Install signage and kiosks throughout Downtown Durham to facilitate navigation and parking.	\$601,913	CMAQ	Shauna Parker, General Services	Construction	PE, CON	3/12/2018	4/9/2018	NA	Y 8/5/2019	9/26/2019	

			Federal	-	•		Municipal	PE	ROW		Construction	
		Federal Funds	Funds			Eligible	Agreement	Authoriz.	Authoriz.	ROW	Authoriz.	Closeout
TID#	Doscription			Project Manager	Current Phace	_	_					
TIP # C-5605I	Description  Durham Neighborhood Bike Routes I: Sign, mark, and construct when necessary approximately seven miles of neighborhood bike routes in Durham.  Arnette Avenue/Jackson Street/Buchanan Avenue/Shepherd Street  West Corporation Street/Cleveland Street/Dowd Street/Gurley Street/Gray Avenue/Hanover Street/Juniper Street  Hermitage Court/Hermitage Court Drive/East Forest Hills Boulevard/Overhill Terrace/West Enterprise Street  Glendale Avenue  Otis Street/Formosa Avenue/Concord Street	<b>Amount</b> \$505,498	Source CMAQ	Project Manager Lisa Smith, General Services	Current Phase  Construction (Contracting)	Activities PE, CON	Date	Date 11/17/2017		Certificate?  Y 8/5/2019	9/26/2019	Date
	<ul> <li>Spruce Street/Southgate Street/Maple</li> <li>Street/Ashe Street</li> <li>Belt Street/Hopkins Street/Taylor Street</li> <li>Watts Street</li> </ul>											
EB-5703	Construct sidewalks on both sides of LaSalle Street from Kangaroo Drive to US 70 Business (Hillsborough Road) and on oneside of LaSalle Street from Hillsborough Road to Sprunt Avenue.	\$1,564,000	ТАР	David Cates, Public Works	Right-of-Way	PE, ROW, CON	12/21/2016		3/27/2022			
EB-5704	Construct sidewalk on one side of street along Raynor Street from North Miami Boulevard to North Hardee Street in Durham.	\$622,400	TAP	David Cates, Public Works	Right-of-Way	PE, ROW, CON	12/21/2016		9/23/2021			
EB-5708	Construct sections of sidewalk on south side of NC 54, from NC 55 to Research Triangle Park western limit in Durham.		STRTS, TAP	David Cates, Public Works	Right-of-Way	PE, ROW, CON	12/21/2016		9/23/2021			
EB-5715	Construct sidewalk on east side of North Duke Street from Murray Avenue to US 501 Business (North Roxboro Road) to fill in existing gaps.	\$3,819,403	ТАР	David Cates, Public Works	Right-of-Way	PE, ROW, CON	12/21/2016	12/12/2019	5/6/2021			

			Federal				Municipal	PE	ROW		Construction	
TID #		Federal Funds	Funds	D	C I Div.	Eligible	Agreement	Authoriz.	Authoriz.	ROW	Authoriz.	Closeout
TIP #	Description	Amount	Source	Project Manager	Current Phase	Activities	Date	Date	Date	Certificate?	Date	Date
EB-5720	R. Kelly Bryant Bridge Trail: Construct a multi-use path from NC 55 to Drew-Granby Park, using the R. Kelly Bryant Bridge, in Durham.	\$4,182,800	TAP	John Paces-Wiles, General Services	Engineering	PE, ROW, CON	10/26/2017	3/4/2019				
EB-5834	Construct sidewalks on both sides of NC 157 (Guess Road) from SR 1407 (West Carver Street) to Hillcrest Drive in Durham.	\$1,431,906	STBGDA, TAP	Erin Convery, Transportation	Project Set Up	ROW, CON						
EB-5835	Construct sidewalk on east side of NC 55 from SR 1171 (Riddle Road) to Cecil Street in Durham. Fill in missing gaps.	\$1,215,014	STBGDA, TAP	Erin Convery, Transportation	Project Set Up	PE, ROW, CON						
EB-5837	Third Fork Creek Trail Extension: Construct a shared use path and sidewalks in Durham from Southern Boundaries Park to the American Tobacco Trail. Install a beacon at SR 1158 (Cornwallis Road). This is an extension of the existing Third Fork Creek Trail.	\$3,011,398	ТАР	John Paces-Wiles, General Services	Engineering	PE, ROW, CON	6/5/2018	3/29/2019				
EB-5904	Durham Rail Trail: Construct multiuse trail on former rail corridor in Durham from Pettigrew Street to Avondale Drive.	\$17,673,501	STBGDA, TAP, RAISE	Rod Florence, General Services	Engineering	PE, ROW, CON	12/19/2017					
U-4724	Construct bike and pedestrian features along West Cornwallis Road (SR1158) from South Roxboro Street (SR 2295) to Chapel Hill Road (SR 1127) in Durham.	\$6,364,610	STBGDA	David Cates, Public Works	Engineering	PE, ROW, CON	9/29/2015	4/13/2017				
U-4726HN	Construct sidewalks and bicycle facilities along Hillandale Road from I-85 to NC 147.	\$3,857,642	STBGDA	David Cates, Public Works	Right-of-Way	PE, ROW, CON	9/29/2015	9/22/2016	7/23/2021			
U-4726HO	Construct sidewalks and bicycle facilities along Carpenter-Fletcher Road from Woodcroft Parkway to Alston Avenue.	\$6,630,821	STBGDA	David Cates, Public Works	Engineering	PE, ROW, CON	9/29/2015	9/26/2016				

Date requested from Project Manager
Project has not yet reached this milestone

### Town of Chapel Hill Locally Administered Projects

				Locally Administr	i cu i rojecto						
			Federal			Municipal	PE	ROW		Construction	
		Federal Funds	Funds			Agreement	Authoriz.	Authoriz.	ROW	Authoriz.	Closeout
TIP#	Description	Amount	Source	Project Manager	Current Phase	Date	Date	Date	Certificate?	Date	Date
C-5179	Construct five foot sidewalks and five-foot	\$5,051,757	STBGDA,	Bergen Watterson,	Construction	7/8/2014	Signed	10/4/2017	Yes	3/26/2021	1
	bike lanes on North Estes Drive from NC 86		CMAQ,	Planning Dept.			contract			Final Approval	Ì
	(Martin Luther King, Jr. Boulevard) to		COVID				with design			to bid project	1
	Caswell Drive in Chapel Hill. Construct a ten-		funding				consultant				1
	foot multi-use path along North Estes Drive						on				1
	from NC86 (Martin Luther King, Jr.						4/21/2015				1
	Boulevard) to Elliott Road in Chapel Hill.										1
											İ
EB-5721	Construct trail along US 15/501 Fordham	\$1,121,000	STBGDA,	Marcia Purvis, Parks and	Design Engineering	5/9/2017	11/29/2017		3/29/2022		
	Blvd from Cleland Drive to Willow Drive in		TAP	Recreation Dept.							1
	Chapel Hill. Upgrade existing off-road path										İ
	located along US 15/US										İ
	501 Fordham Blvd and construct new										1
	section of path.										1
EB-5886B	Construct bike/ped improvements on Estes	\$3,174,000	TAP	Bergen Watterson,	Project Setup						
	Drive from NC 86 (Martin Luther King, Jr.			Planning Dept.							1
	Boulevard) to the railroad tracks in Chapel										1
	Hill.										İ
EB-5998	Fordham Boulevard Sidepath: Construct a	\$1,798,000	TAP	Bergen Watterson,	Project Setup						'
	multiuse path on Fordham Boulevard from			Planning Dept.							1
	Willow Drive to Old Durham-Chapel Hill										1
	Road.										1
U-4726IK	Construct a sidewalk, multiuse path, and	\$1,040,000	STBGDA	Chris Roberts, Public	Construction	1/3/2019	4/16/2019	3/12/2021	Yes		· <del></del>
	bike lanes along Homestead Road in Chapel			Works Dept.	Authorization						1
	Hill between Weaver Dairy Extension and										1
	Seawell School Rd.										Ì

#### Town of Carrboro Locally Administered Projects

		1			instered i rojects				1	la l	
			Federal				PE	ROW		Construction	
		Federal Funds				Municipal	Authoriz.	Authoriz.	ROW	Authoriz.	Closeout
TIP#	Description	Amount	Source	Project Manager	Current Phase	Agreement Date	Date	Date	Certificate?	Date	Date
BL-0044	NC 54 Pedestrian Improvements:	978000	STBGDA	(Is this managed by	Design	Muncipal	NCDOT is				
	Construct sidewalk and install pedestrian			NCDOT? If so it can be		agreement will be	coordinatin				
	signals and crosswalks on NC 54 from			removed)		needed to assign	g PE				
	Westbrook Drive in Carrboro to west of the					STBG & STBGDA					
	US 15-501 / NC 86 interchange in Chapel			Agreements will be		funds to project					
	Hill.			needed to assign funds		for Construction					
				for construction							
C-5181	Jones Creek Greenway: Construct a 100-	\$533,000	CMAQ	Tina Moon, Carrboro	Design	7/11/2016	1/30/2019				
	foot bridge and 650 foot paved trail in			Planning Department	_						
	Carrboro to fill gap between the Upper			(Design/ROW) & Ben							
	Bolin Trail and Twin Creeks Greenway and			Schmadeke, Public							
	implement program to support non-vehicle			Works Department							
	trips to Morris Grove Elementary School.			(Construction)*							
C-5605A	Downtown Multi Use Path: Construct a	\$128,410	CMAQ	Tina Moon, Carrboro	Project Setup						
	multi use path connecting Greensboro and			Planning Department							
	Lloyd Streets, including a railroad crossing.										
C-5650	Construct 3,100 linear feet of sidewalk on	\$542,600	STBGDA	Tina Moon, Carrboro	Design	7/17/2018	3/16/2020				
	one side of South Greensboro Street in			Planning (Design/ROW)	•						
	Carrboro.			& Ben Schmadeke,							
				Public Works							
				(Construction)*							
EB-5880	Construct a sidewalk on the north side of	\$449,000	TAP	Tina Moon, Carrboro	Project Setup						
	SR 1005 (Jones Ferry Road) from SR 1010			Planning Department							
	(West Main Street) to Davie Road in										
	Carrboro.										
EB-5886A	Construct bike/ped improvements on Estes	\$851,043	TAP	Tina Moon, Carrboro	Project Setup						
	Drive from North Greensboro Street to			Planning Department							
	south of the railroad tracks in Carrboro.										
	Project connects to Frances Shetley										
	Bikeway.										
EB-5890	Construct a sidewalk on Barnes Street in	\$234,000	TAP	Tina Moon, Carrboro	Project Setup						
	Carrboro from SR 1005 (Jones Ferry Road)			Planning Department							
	to King Street.										

#### Town of Carrboro Locally Administered Projects

	1			, , ,	Thistered i rojects						
			Federal				PE	ROW		Construction	
		Federal Funds	Funds			Municipal	Authoriz.	Authoriz.	ROW	Authoriz.	Closeout
TIP#	Description	Amount	Source	Project Manager	Current Phase	Agreement Date	Date	Date	Certificate?	Date	Date
EB-5994	NC 54 Sidepath: Construct a sidepath along north side of NC 54 from James Street to Anderson Park in Carrboro.	\$1,174,000	TAP	Tina Moon, Carrboro Planning Department	Project Setup						
EL-4828A	Morgan Creek Greenway (West): Western section, SR 1919 (Smith Level Road) to University Lake in Carrboro. Construct greenway and connections.	\$1,254,000	STBGDA, TAPDA	Tina Moon, Carrboro Planning Department	Redesign underway	1/10/2008	8/23/2011	Yes		9/14/2018	
U-4726DD	Sidewalks along Rogers Road from Homestead Road to Meadow Run in Carrboro.	\$542,600	STBGDA	Patricia McGuire Carrboro Planning Department (Design/ROW) & Ben Schmadeke, Public Works Department (Construction)*	Closed out	2/16/2011	11/26/2012	Yes	Yes 9/2/2016	9/27/2017	2/2/2022
U-4726DF	Bicycle detector loops at selected intersections in Carrboro.	\$44,820	STBGDA	Tina Moon, Carrboro Planning Department (Design/ROW) & Ben Schmadeke, Public Works Department (Construction)*	Updated Plans/specifications at 75% design / construction.	1/12/2012	1/25/2012	Yes		9/27/2017	